

# INDEPENDENT PROJECT MONITORING COMPANY

## EXECUTIVE SUMMARY

Company Name	:	<b>ONSHORE CONSTRUCTION FZE</b>
Project Description	:	CONTRACT FOR SITE CIVIL CONSTRUCTION AND/OR MECHANICAL INSTALLATION WORKS FOR S.M/A545-700-PK-TN-3004/1047- COMPOSITE WORKS UNIT-II
Work Order	:	(TR_0047) _ (3004) _ Onshore Construction Composite Works
Contract Sum	:	\$81,160,773.00
Amount Certified To-Date	:	\$77,463,604.00
Amount Paid To-Date	:	\$54,263,161.00
Date of Contract Issuance	:	1/13/2023
Date	:	14/04/25

RA\PCF	Percentage of the work done	Percentage of Certified payment made	Balance Due on this contract
Ref. 60/3141	96.90%	66.9%	\$26,897,612.00

### Summary

The contractor is requesting for **\$576,214.07** on this invoice RA 60, **IPMC certified \$341,362.34** after site remeasurement. Last invoice certified and submitted to finance is RA 49. The following invoices RA 50, 51, 52, 53, 54, 55, 56, 57, 58, 59 and 60 has been certified by IPMC QS and are awaiting approval from the head office. The job is **98.9%** completed as per site report conducted on the **20<sup>th</sup> February, 2025**.

Adebayo Adedibu

Engr Kennedy Atika

Head of Quantity Surveying  
(NIQS Reg. No. 05421)

Head of Valuations  
(COREN Reg No 5171ET)

John Okpede

Olawale Dasaolu

Senior Certification Consultant  
(NIQS Reg No. 02505)

Contract Manager  
(COREN Reg. No 53167)